

HOLMES & ARNER, INC.  
ENGINEERS AND ARCHITECTS

~~SECURITY INFORMATION~~

~~RESTRICTED~~

TO: W. C. Chenoweth

OF:

SEA

FROM: V. C. Gunnell

RE:

UNITED STATES SITE CHARLIE - PROCUREMENT

DATE: June 3, 1953

*[Handwritten signatures and initials]*

This Station is scheduled for start of construction on July 1, 1953. To meet this date, foundation materials which require Stateside procurement and/or fabrication would need to be on the June Cargo Ship. The structure itself, if of steel, would probably need to be on the July cargo ship. Completion of the Station is scheduled for December 1953.

To date no AME drawings have been received for fabrication.

Per verbal advice of David L. Manner, design work has now started. The schedule as presently set up should be reviewed to determine practicability.

*[Handwritten signature]*

V. C. Gunnell

VCG:jk

cc: David L. Manner, Jr.  
C. B. Manning  
G. L. Gonyea  
Contract Section  
Requisition Section

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

~~SECURITY INFORMATION~~

~~RESTRICTED~~

DEPARTMENT OF ENERGY	CLASSIFICATION
SINGLE REVIEW AUTHORIZED BY	REVIEWER'S NAME
REVIEWER (ADD)	REVIEWER'S TITLE
NAME	REVIEWER'S ORGANIZATION
DATE	REVIEWER'S SIGNATURE

*[Handwritten notes and signatures at the bottom right]*