

~~SECURITY INFORMATION~~

Reproduced from the holdings of the National Archives

HOLMES & NARVER, Inc. *Director*

11440 PINE STREET, S.W. SEASIDE, CALIF.

~~RESTRICTED~~

TO: JAMES W. HILL

REF: 804

CONTRACT NO. 100-100-100

FROM: C. L. HARR

SUBJECT: CLASSIC CAMP AREA - SITE CHARLIE

DATE: June 22, 1953

In reviewing the Completion Estimate for location and grading Camp Area, Site Charlie, we find that the estimated cost to complete has been established at the amount of \$14,250, as compared to the preliminary estimate of \$6,000 and the Current Cost Estimate prepared at the jobsite in the amount of \$3,305.

In view of the fact that your estimates of completion exceed by substantially four times the amount of your Current Cost Estimate, it is requested that jobsite review this situation and prepare a revised Current Cost Estimate showing in detail the items that are included in order that we may determine that the work actually performed was in excess of that indicated on your Current Cost Estimate for \$3,305.

ENCLOSURE AVAILABLE

100-100-100-100
100-100-100-100

Check

100-100-100-100

- cc: Project Manager /S
- Contract Administrator
- Chief of Operations
- Chief Project Engineer
- Controller W/
- Chief estimator
- Central Files (2)
- Jobsite Files (2)

100-100-100-100
100-100-100-100

DISPERSED	Y	DATE REVIEWED	
SINGLE REVIEWED		DATE REVIEWED	
REVIEWED		DATE REVIEWED	
NAME		DATE REVIEWED	
DATE		DATE REVIEWED	

100-100-100-100
100-100-100-100

~~SECURITY INFORMATION~~

~~RESTRICTED~~